PROFROMA FOR THE GRANT OF TIME EXTENSION

1	Name of Work	Improvements to roads and drains at Industrial area of Abbigere near segrigation Shed in Ward No.12 in Shettyhalli Sub Division.
2	Amount of Scantioned Estimate	19.90 Lakhs
3	Administrative approval and Technical sanction(Authority with No and Date)	NO:JC/DZ/AA/169/13-14, Date:19.08.2013
		NO:EE/DD/TS/95/13-14, Date:23.09.2013.
4	Estimated amount of work put to tender	19.90 Lakhs
5	a) The amount of the Contract	19.90 Lakhs
	b) I) The percentage of the contract(tender) above/below the sanctioned estimate rates. II) The percentage of the contract to (tender) above/below the CSR at the time of acceptance of the tender.	As per the sanctioned estimate rates. As per the sanctioned estimate rates
6	The authority accepted to tender(with No & Date)	-
7	Contract Agreement Number	
8	Date of Commencement of work	
9	Time limit fixed for the completion of work as per the agreement	90 days
10	Due date of completion as per the agreement	
11	If the work is completed the actual date of completion	
12	a) The progress of work during the contract period.	
	Target fixed as per the contract agreementx b)The progress of the work or the expenditure incurred or the cost of the work done after the expiry of contract	-
	c)The balance cost of work yet to be done as on the date of the report	-
13	The No & date of notice issued to the contractor by the 6.6 under RPAD(if any)	- No
14	Date of reply received from the contractor in response to the notices (copies of the letters of contractors to be enclosed) specific remarks of 6.6 on the replies furnished by the contract.	- No
15	Reasons for the delay in the execution of the work and the party responsible for the delay	Due to Sanitary work was to be done
16	a) Value of extra time of work of quantities executed over quantities if any	
	b) The proportionate extension of time admirable for the execution of those extra items of work of quantities of work	
17	Extension of time requested by the contractor in his application and date of application(copy of the application to be enclosed)	-

18	a)Extension of time recommended by the Executive Engineer	Yes
	b)The rate of penalty recommended to be imposed on to contractor and to the reasons for imposing such a rate of penalty	- No
	c)The specific clause of agreement under which penal action is now proposed for the delay &stoppage of work	- ———
19	Extra expenditure incurred on the work charges establishment beyond the original period of contract	- ———
20	In case the proposals submitted for item are of the contract agreement for the delay in completion of work or stoppage of work the following may be furnished	- ———
	a)Whether penal section has to be taken as per clause-2 of the condition of the contract	- No
	b)I)If so the rate of penalty per day imposed on the contractor	- No
	II) The No & date of the approval of authority for the rate of penalty imposed on the contractor	- No
	III) The total amount of penalty imposed and the amount recovered from the contractor so far	- No
	IV) Whether final notice has been issued to the contractor as required under the agreement informing him that his contract would be terminated for the reasons stated therein.	- No
	c)Whether it is proposed to resign(terminate) the contractor at the risk and cost of the contractor	- No
	d)The exact clause of the contractor agreement under which the orders of regarding of contract are proposed to be issued	- ———
21	Specific recommendation of the Asst.Exe.Engineer regarding the proposals submitted above:	Extension of time may be approved

Asst Engineer
Ward No.12

Asst Executive Engineer
Shettyhalli Sub Division.

Executive Engineer
Dasarahalli Division,

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬ.ಬ.ಪಾ.ಪ.